



Construction Report October 2016

Current Projects:

- Highlands Ranch High School will receive asphalt repairs to the parking lot. The work will be managed by District Operations and Maintenance staff and an asphalt contractor. This work is complete as of September 30, 2016.
- North Transportation Terminal will have restrooms upgraded to include the ADA-compliant restroom. A new mechanics' bay will be added along with electrical power for bus parking site lighting and conduits for future engine block heaters. The work will be managed by District Construction staff along with an architect and general contractor. The architect is Yon Tanner and the general contractor will bid for the project. The new estimated completion date is December 31, 2016.
- West Transportation will add a new modular with restrooms. The work will be managed by District Construction staff along with an architect and contractor. The architect is DLH Architecture and the general contractor will bid for the project. The new estimated completion date is December 8, 2016.